

	<p style="text-align: center;">DELHI TRANSCO LIMITED (A Govt. of NCT of Delhi Undertaking) An ISO 9001:2015 certified company {Office of DGM(T)-OS} 1st Floor, Park Street Building, New Delhi-110001 Website:-www.dtl.gov.in</p>
---	--

No. F.DTL/201/2022-23/DGM(OS)/F4/57

Date:- 25.08.2022

**Subject: 5th Meeting of Delhi Operation Coordination Committee (2022-23)
- Minutes of Meeting.**


The 5th meeting of Delhi Operation Coordination Committee (OCC) was held on 23.08.2022 (Tuesday), 11:00 A.M and conducted through online mode.

The Minutes of Meeting are enclosed for confirmation and necessary action.

Minutes of Meeting are also available on DTL website, www.dtl.gov.in under the tab "News and Information"-OCC Meeting. (http://dtl.gov.in/content/344_1_OCC-Meeting2021.aspx).

Thanking You.

Sincerely yours,


25-8-22
Dy. General Manager (OS)
Delhi Transco Limited

Copy for favor of kind information to:

- (i) Secretary, DERC, Vinayamak Bhawan, C-Block, Shivalik, New Delhi-17
- (ii) OSD to CMD, DTL
- (iii) Director (Operation), DTL

Dy. General Manager (OS)

To all members -- As per list enclosed --

5th Meeting of Delhi Operation Coordination Committee (2022-23)- Minutes of Meeting

Distribution List:

DTL	1. General Manager (O&M)-I 2. General Manager (O&M)-II 3. General Manager (P&M, DM&S) 4. General Manager (Planning) 5. DGM (O&M) - North, East, West, South 6. DGM (Metering/Protection) 7. DGM (Planning)
SLDC	1. General Manager (SLDC) 2. DGM (SO)
TPDDL	HOD (PSC &AM), Sr. Manager (PSC)
BRPL	VP, AVP (SO)
BYPL	VP, AVP (SO)
NDMC	Superintending Engineer, E-1
IPGCL	AGM (T) Opr. GTPS
PPCL	1. AGM (T) Opr.PPS-I 2. AGM (T) Opr. PPS-III
MES	AEE/M.SLDC Officer
BBMB	Sr. Executive Engineer, O&M
DMRC	GM (Traction), Sr.DGM (Traction)
GMR(DIAL)	GM(DIAL)
N. Railways	Sr. DEE (TRD)

MINUTES OF 5th DELHI OCC MEETING

Date :	23.08.2022
Time:	11:00 AM
Venue:	Online Via Video conferencing O/o-GM(O&M)-I, Delhi Transco Ltd., 220 kV S/stn Park Street, New Delhi-01
	List of participants is enclosed as Annexure-I.

Chairman, OCC welcomed the members and commended on the efforts to maintain uninterrupted power supply in Delhi network in monsoon season. Further, he requested all members to continue their efforts for smooth operation of the Generation, Transmission & Distribution system. He also added that lean load period has started and all efforts should be made for carrying out the maintenance activities as per preventive maintenance schedule or up-gradation of equipments as per requirements. Further, he requested to start the meeting as per circulated agenda.

1. Confirmation of minutes of 4th Delhi OCC meeting (2022-23) held on dated 18.07.2022.

The 4th Delhi OCC meeting (2022-23) was held on 18.07.2022 through video conferencing in accordance with the agenda circulated vide letter dt: 14.07.2022. Minutes of the OCC meeting were issued on 21.07.2022 and was uploaded on DTL website (http://dtl.gov.in/content/344_1_OCC-Meeting2021.aspx).

Members confirmed the Minutes of 4th Delhi OCC meeting.

2. DTL Agenda:-Proposed planned shutdowns of DTL for the month of September-2022.

After detailed discussion with the members, OCC approved shutdowns subject to real time condition & consent from respective DISCOMs.

- **SLDC informed that shutdown will be provided during 06:00 hrs to 12:00 hrs till 15.09.2022 due to high demand anticipated in the first fortnight of September.**
- **At Vasant Kunj:- OCC deferred the shutdown of 100MVA-II for overhauling work.**
- **After detailed deliberation, the shutdowns proposed by DTL Project department at 220kV Gopalpur sub-station for making jumpering between 66kV Bushings of Tx and 66kV HT cable connecting with 66kV GIS has been deferred due to being interrupted in supply of 66kV feeders those have not been shifted to 66kV GIS. DTL Project department apprised OCC that GIS is ready and shutdown from TPDDL is required for the connection. OCC advised DTL/Project deptt. to coordinate with TPDDL at their end for making supply arrangement by TPDDL. TPDDL stated that they have already started the process at backend. OCC instructed TPDDL to**

follow up with DERC for their decision and communication/status shall be shared with Project deptt/DTL. OCC also advised TPDDL to expedite the process & share the latest status/backend activities to Project department/DTL.

- Shutdowns of 66kV bus bar-I at Najafgarh is approved from 23.09.2022.
- Due to high demand profile during week days, the shutdowns may be shifted to weekends on the basis of loading.

3. PPCL Agenda:- Shutdown requirement for hot gas path inspection of GT-1 unit at PPS-III Bawana.

PPS-III Bawana proposed to take GT-1 under shutdown for hot gas path inspection as per schedule given below:-

S.No	Unit No	Proposed Work	Shutdown date	Capacity	Remarks
1.	GT-1	Hot Gas Path Inspection	25.09.22 to 12.10.22	216 MW	It will become due after clocking more than 24000 hours of operation

During the proposed shutdown of GT-1, half load on STG-1 will also be unavailable for operation. GT-2 with half load on STG-1 shall be available in combined cycle.

OCC Deliberation:-PPCL Bawana requested to provide the shutdown from 25.09.2022 due to technical issue as warranty period of GT-1 in respect of running hours is ending after clocking 24000 hours of operations. Further, GE don't have any slots for GT-1 in the coming months.

All concerned DISCOMs requested OCC to shift this shutdown.

After detailed deliberation among members of DISCOMs, SLDC, PPCL Bawana & considering the importance of the work, OCC advised DISCOMs to review and explore the possibilities for providing the shutdown in second fortnight of October-2022. Further, OCC advised SLDC to run GT-1 on need basis only till overhauling to keep its running hours in check & to maintain system reliability.

4. Long/recent Outage/breakdown of elements in Delhi power system.

Members may update the latest status of following Long/Recent Outage/Breakdowns of elements in the Delhi Power system as under:

S. no.	Element's Name	Utility	Date of outage	Status of outage as on 23.08.2022
1.	220KV OKHLA:- 33KV EAST OF KAILASH CKT	BRPL	12.08.22	Y PHASE SINGLE CABLE FAULTY. Energized on 17.08.2022.
2.	220KV PPG:- 33KV KARKARDOMA CKT - 1	BYPL	08.08.22	Y PHASE SINGLE CABLE FAULTY. Energized on 12.08.2022.
3.	220 KV PPG:- 66KV VIVEK VIHAR CKT-1	BYPL	15.08.22	R PHASE CABLE FAULTY. Energized on 19.08.2022.
4.	220KV IP:- BAY 42- 33KV CONNAUGHT PLACE CKT-1	NDMC	18.05.22	Y & B PHASE SINGLE CABLE FAULTY. Energized on 15.08.2022.
5.	220KV IP:- BAY 42- 33KV BAY NO 10 ELECTRIC LANE	NDMC	01.08.22	B PHASE TRIPPING. Expected by 30.08.2022.
6.	220KV PARK STREET- 220/33KV 100MVA TX-II	DTL	30.05.22	TX UNDER BREAKDOWN. Expected by Aug-2022.

ON TABLE AGENDA

1. DMRC Agenda:-Request for shutdown of 220kV Narela-Rohtak Road D/C transmission line of BBMB infringing DMRC viaduct Near Prasant Vihar of Janakpuri - Majlis Park Corridor of Delhi MRTS Phase-IV.

This shutdown was discussed in the month of June-July 2022 for work of raising the height of the line, as the transmission line is infringing with DMRC viaduct near Prasant Vihar of Janakpuri - Majlis Park Corridor of Delhi MRTS Phase-IV.

The above shutdown request was discussed in the NRLDC web-meeting held in the month of June 2022 and informed by the chair that the shutdown can be given in September 2022.

Raising the height of the “220kV Narela - Rohtak Road D/C Transmission Line of BBMB” is a very urgent nature of work, as DMRC civil work is held up at the location due to the infringement.

This is to be informed here that foundations of all the six monopoles had already been completed in all respects. All the other balance works, like, dismantling of existing conductors, erection of 06 monopoles, dismantling of existing lattice towers, stringing & termination of conductors, testing & other activities, etc. will be carried out during shutdown only, as all the six monopoles are to be erected in the same ROW of the 220kV transmission line. Therefore, shutdown of both

the circuits of the 220kV Narela - Rohtak Road D/C transmission line of BBMB is essentially required for the above works.

It is therefore, requested to kindly grant / approve shutdown of both the circuits of the 220kV Narela - Rohtak Road D/C transmission line of BBMB, as per scheduled mentioned below:-

S. No	Name of Transmission line	Shutdown required		Work to be carried out
		From	To	
1.	220kV Narela - Rohtak Road D/C transmission line of BBMB	12.09.22	30.09.22	(i) Dismantling of existing conductors (3days). (ii) Erection of 6 monopoles (6days). (iii) Dismantling of existing lattice towers (3days). (iv) Stringing of conductors on the newly erected monopoles and making termination (3days). (v) Testing & all other related activities (1day). (vi) EIG approval of the new installations (2days) (vii) Commissioning of the line (1day).

OCC Deliberation:- After detailed deliberation & including comments from BBMB, SLDC, concerned DISCOMs & DMRC, the OCC advised DMRC to conduct a meeting with TPDDL, BRPL & BYPL for finalization of schedule of the above shutdown. OCC also advised that if all the stakeholders mutually agreed for the shutdown, then same be informed to OCC and shutdown agenda be put up in the upcoming NRPC meeting of Spetember-2022 with revised schedule as agreed with stakeholders.

The meeting ended with thanks to the Chair.
